



Toll-Free Period On SH 130 Between U S 290 and SH 71

The newly-opened portion of SH 130 between US 290 and SH 71 will be toll-free during its first two months of operation—September and October 2007. Toll collection will begin on November 1, 2007, except for TxTag account holders who will continue to travel at no charge on this segment through November. In December TxTag account holders will be charged a 50% discounted toll rate and will pay the 10% discounted TxTag rate beginning in January 2008.

Area Representatives Open New Route to Austin Airport

Elected officials and area community representatives gathered September 6 to cut the ribbon and open SH 130 Segment 3. Texas State Senator Jeff Wentworth, State House Representatives Mike Krusee and Dawanna Dukes, Williamson County Commissioner Valerie Covey, Georgetown Mayor Gary Nelon, and Round Rock Mayor Nyle Maxwell spoke at the ceremony. Also participating in the opening was Williamson County Commissioner Ron Morrison and representatives from the cities of Austin, Hutto, Leander, and Pflugerville.



*This report is for the Central Texas Turnpike System, 2002 Project (CTTS-2002 Project). For more complete information on the CTTS-2002 Project, refer to the Official Statement or the latest quarterly report (www.centraltexasturnpike.org). Information is also available from the State Information Depository and the Nationally Recognized Municipal Securities Information Repositories. No financial decision should be made based upon this report. For further information, contact the TxDOT Austin District Public Information Office: 512.832.7060.

Note: Segments 5 and 6 of SH 130, SH 45N Section 8 direct connectors, SH 45N Section 9, SH 45SE, and 183A are not part of the CTTS 2002 Project and are not funded through the Series 2002 Obligations. Information on these roadways may be included in this report because these facilities are major connector projects and are important to the overall CTTS.



State Highway 45/Loop 1 Update

- In Sections 1 and 2, the contractor finished the roadway punchlist and is working on City of Austin punchlist items.
- Section 3 is complete; finalization of the paperwork is in progress.
- In Section 4, realignment of the Hester's Crossing underpass is underway, and pavement is in place on the northbound I-35 frontage road at S. Mays Street. Retaining wall structures are under construction.
- In Section 6, the contractor is ready to pave the eastbound

SH 45 Heatherwilde Boulevard exit ramp. Work on the inlets is underway, as is grading of the westbound SH 45 exit ramp. ITS and telephone boring at the mainlane toll plaza is complete.

- In Section 8, both eastbound and westbound collector-distributor roadways at Parmer Lane were opened to traffic in August, and all toll plaza cash lanes are open. The contractor installed illumination poles and continued with the electrical work. Both eastbound and westbound frontage roads are fully open to traffic.

- Section 9 is complete with the exception of a few punchlist items.



Your TxTag sticker is the easiest, fastest way to travel Texas toll roads.

Open a TxTag account at www.txtag.org or by calling the Customer Service Center at 1.888.GoTxTag.

State Highway 130 Update

SEGMENTS 1 AND 2

- Substantial completion has been achieved on Segments 1 and 2.

SEGMENTS 3 AND 4

- During the month of August, LSI finished construction items for opening Segment 3 to traffic.
- Steel beam placement work continues on the eastbound SH 71 to northbound SH 130 direct connector.
- In Segment 4, bridge crews placed concrete for several sections of riding surface on the Onion Creek bridge, northbound and southbound.
- Elroy Road at SH 130 is closed. The Elroy Road detour route has been posted to <http://www.centraltexasturnpike.org> in the SH 130 Traffic Advisories Section.
- Column and cap construction continued on the Von Quintus Road and Maha Loop bridges.

- Concrete beams were placed at Pearce Lane.
- The temporary creek crossing at Maha Creek was completed, allowing road construction to start on the south end of the project near US 183.



Riprap Work at the McAngus Road Bridge Segment 4 (SH 130 between SH 71 and US 183 South)



Concrete Beam Placement at Pearce Lane

TURNPIKE TEAM
2002 PROJECT BOND OVERSIGHT
General Engineering Consultant: PBS&J

SH 130
Program Manager: HDR Engineering, Inc.
Developer: Lone Star Infrastructure

SH 45N & LOOP 1
Construction Manager: PBS&J
Construction Contractors by Section:
1 and 2 – Zachry/Gilbert Constructors
3 – Zachry/Gilbert Constructors
4A and 4B – Archer-Western Contractors Ltd.
5 – Zachry Construction Corporation
6 – Austin Bridge & Road, L.P.
7 – Granite Construction & J.D. Abrams, L.P.
8 – Austin Bridge & Road, L.P.
9 – Zachry Construction Corporation

TXDOT AUSTIN DISTRICT
CTTS PROJECT OFFICE
1421 Wells Branch Parkway Bldg., 1, Ste. 107
Pflugerville, Texas 78660
512.225.1300
www.centraltexasturnpike.org